



Weekly Construction Progress Report

Case # PU-12-40

Project: Nelson to Ross

Week Ending: 6/16/2013

Report # 49

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Jim Fleetwood	Plains Pipeline	307-472-9911	
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	

Brief Description of Week's Activities

Contractor moved back on site on Tuesday May 14th. Approximately 60% of ROW has final dress up completed and is ready for seeding as weather allows.

Contractor Worked Placing Fabric And Rock Around ROV Sites And Picking Up Trash/Rocks From ROW

Project Completion Spread				
Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
ECDs Installed	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a


Project construction / reclamation activities

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Postponed till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Postponed till Spring

Project Site Safety

Signature:

Ron McCreery



PLAINS
ALL AMERICAN
PIPELINE, L.P.

Weekly Construction Progress Report

Case # PU-12-40

Report # 48

Project: Nelson to Ross

Week Ending: 6/16/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	75	53

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Land Owners Have Started And Most Completed Their Spring Planting		

Suspension of project activities (when, where, why ,how long)
Work Delayed Due To Rainy Weather Conditions ROW Is Wet.
Seeding And ECD Placement Delayed Due To Rainy Weather Conditions

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed
34 Test Leads
Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

Special Coordination	Who	When
All landowners along the Right-Of-Way were contracted about work starting.		
Coordination Being Addressed With BJK And Landowners Related To Access In Areas Planted.		
Cordination In Progress With Contractor And Sub-Contractor --Possible Next Week To Begin Painting And Fencing ROV Sites.		