

## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 7/21/2013

Report # 54

Title	Name	Company	Office Phone	Cell Phone
Project Manager				
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Chief Inspector	Pam Bennett	QCS	701-694-4414	406-765-8143

### Brief Description of Week's Activities

Contractor moved back on site on Tuesday May 14th. Approximately 60% of ROW has final dress up completed and is ready for seeding as weather allows.

### Contractor Unable To Get On ROW This Week Due To Excessive Rainfall

Warning Marker Placement Complete/ Fencing Crew Started 7/19/2013

### Project Completion Spread

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a


### Project construction / reclamation activities

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	In Progress/V. sites	Postponed till spring	n/a
Fertilizing / Seeding	n/a	n/a	n/a	Postponed till Spring

### Project Site Safety


Signature: \_\_\_\_\_

*Ron McCreery*



## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 54

**Project:** Nelson to Ross

**Week Ending:** 7/21/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	81	50

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Land Owners Have Started And Most Completed Their Spring Planting		
ROW Will Need Further Work After Excessive Heavy Rainfall Due To Start After The Harvest.		

Suspension of project activities (when, where, why ,how long)
ROW Reclamation Has been Postponed Until After Harvest Due To Rainy Weather Conditions And Landowner Request.
Heavy Rain Again This Week
Painting Delayed Due To Weather And Condensation.

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed
34 Test Leads
Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

Special Coordination	Who	When
All landowners along the Right-Of-Way were contracted about work starting.		
Coordination Being Addressed With BJK And Landowners Related To Access In Areas Planted.		
Fencing Began 7/19/2013		
Contractor Reports They Need Warmer Weather To help Prevent Condensation On Functional Line.		
Meeting And Conversation With BJK Related To Access And Land-Owner Issues		