



## Weekly Construction Progress Report

Case # **PU-12-40**

Project: Nelson to Ross

Week Ending: 9/15/2013

Report # 62

Title	Name	Company	Office Phone	Cell Phone
<b>Project Manager</b>				
<b>Project Coordinator</b>	Ron McCreery	Plains Pipeline	701-694-4414	
<b>Contractor Spread</b>	Ron Marsh	Pro-Pipe	406-239-0996	
<b>Chief Inspector</b>	Pam Bennett	QCS	701-694-4414	406-765-8143

**Brief Description of Week's Activities**

ROW Mowed In Prep For Seeding And Mulching And Installation Of Permanent ECD's

Harvest Taking Place Now

Dirt Hauled In To Repair Areas Of Concern On ROW. Contractor Worked On Areas Of Concern That Were Dry Enough. Painting Is In Progress.

**Project Completion Spread**

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	n/a	n/a	n/a	n/a
Silt Fence lft.	n/a	n/a	28,196ft	n/a
Hay bales ea.	n/a	n/a	913ea	n/a
Mats ea.	n/a	n/a	744ea	n/a
Waddles ea.	n/a	n/a	430ea	n/a

**Project construction / reclamation activities**

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	n/a	n/a	Additional rock picking prior to seeding	92.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	100%	Complete	
Fertilizing / Seeding	n/a	n/a	n/a	Postponed til Harvest

**Project Site Safety**

No Incidents And/Or Accidents

Signature:

*Ron McCreery*

Date:

9/15/2013



## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 62

**Project:** Nelson to Ross

**Week Ending:** 9/15/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	80	37

Landowner / Public Concerns	Addressing Individual	Phone
Calls Of ROW Issues Are Being Addressed In ROW Reclamation		
Land Owners Have Started And Most Completed Their Harvest		

**Suspension of project activities (when, where, why ,how long)**  
 ROW Reclamation Has been Postponed Until After Harvest Due To Rainy Weather Conditions And Landowner Request.  
 Row Is Still To Wet In Some Areas To Do Dirt Work. There Are Still A Couple Of Farmers That DO NOT Have There Crops Out Yet.

**Identify Cultural Resources not previously identified.**  
 n/a

**Critical Habitat or Threatened or Endangered Species.**  
 n/a

Cathodic Protection Installed

34 Test Leads			
---------------	--	--	--

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

Special Coordination	Who	When
All landowners along the Right-Of-Way were contracted about work starting.		
Coordination Being Addressed With BJK And Landowners Related To Access In Areas Planted.		
Seeding And Mulching Has Tentative Start Date Of 9/9/13		
Contractor Coordinating With Yellowstone Painting Re Valve Sites. Due To Start 9/8/13		

Meeting And Conversation With BJK Related To Access And Land-Owner Issues

Meeting With Contractor --Will Install Fence At Stat-Oil Riser