

## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 11/10/2013

Report # 70

| Title               | Name         | Company         | Office Phone | Cell Phone   |
|---------------------|--------------|-----------------|--------------|--------------|
| Project Manager     |              |                 |              |              |
| Project Coordinator | Ron McCreery | Plains Pipeline | 701-694-4414 |              |
| Contractor Spread   | Ron Marsh    | Pro-Pipe        | 406-239-0996 |              |
| Chief Inspector     | Pam Bennett  | QCS             | 701-694-4414 | 406-765-8143 |


| Brief Description of Week's Activities  |
|---|
| Dirt work completed this week   |
| Installation Of Permanent Fences Complete   |
| Environmental Checked ECD's For Proper Functioning. All Are Properly Functioning. |

| Project Completion Spread |               |                 |                   |                  |
|---------------------------|---------------|-----------------|-------------------|------------------|
| Description               | Week Complete | % Week Complete | Total Complete    | % Total Complete |
| Clear & Grade lft.        | n/a           | n/a             | 90,466ft          | 100.00%          |
| ROW Finished lft.         | n/a           | n/a             | n/a               | n/a              |
| Stringing B/P             | n/a           | n/a             | 90,466ft          | 100.00%          |
| Tie-Ins/Valve/Fab         | n/a           | 100% X-Rayed    | 100% Welds        | 100.00%          |
| Ditching                  | n/a           | n/a             | 72,005ft          | 100.00%          |
| Lowering In               | n/a           | n/a             | 72,005ft          | 100.00%          |
| Backfill                  | n/a           | n/a             | 72,005ft          | 100.00%          |
| Clean-up                  | n/a           | n/a             | Rough/In 72,005ft | 100.00%          |
| Coating (Welds)ft.        | Tie/In area's | n/a             | 90,466ft          | 100.00%          |
| <b>ECDs Installed</b>     | 57,240 Sq Ft. | 95%             | 60,696 Sq Ft.     | 95.00%           |
| Silt Fence lft.           |               | n/a             | n/a               | n/a              |
| Hay bales ea.             |               | n/a             | n/a               | n/a              |
| Mats ea.                  |               | n/a             | n/a               | n/a              |
| Waddles ea.               |               | 100%            | 100%              | 100%             |

| Project construction / reclamation activities |               |                   |                                     |                    |
|---|---------------|-------------------|-------------------------------------|--------------------|
| Description                                   | Week Complete | % Week Complete   | Total Complete                      | % Total Complete   |
| Roadway/Bores/HDD                             | n/a           | Bore/HDD Complete | 53ea                                | HDD+Bores=18,461ft |
| Erosion / Sediment                            | n/a           | n/a               | n/a                                 | Best practices     |
| Topsoil                                       | n/a           | n/a               |                                     | 100.00%            |
| Restoration/Cleanup                           | 85%           | 85%               | Additional rock picking In Progress | 85.00%             |
| Roadway Restoration                           | n/a           | n/a               | n/a                                 | n/a                |
| Fence / Gate                                  | n/a           | 100%              | Complete                            |                    |
| Fertilizing / Seeding                         | Complete      | 100%              | 100%                                | Complete           |
| <b>Project Site Safety</b>                    | n/a           |                   |                                     |                    |
| No Incidents And/Or Acc                       | n/a           |                   |                                     |                    |

Signature:

*Ron McCreery*



## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 70

**Project:** Nelson to Ross

**Week Ending:** 11/10/2013

| Dates of construction | Startup   | Shutdown |
|-----------------------|-----------|----------|
|                       | 6/15/2012 |          |

| Temperature high and low for week. | High | Low |
|------------------------------------|------|-----|
|                                    | 33   | 15  |

| Landowner / Public Concerns                                | Addressing Individual | Phone |
|--|-----------------------|-------|
| Calls Of ROW Issues Are Being Addressed In ROW Reclamation |                       |       |

**Suspension of project activities (when, where, why ,how long)**

Harvest Is Completely Out Dirt Work In Progress  
Fence Needs To Be Installed At Stat Oil Riser  
Warning Markers Still Need To Be Installed

**Identify Cultural Resources not previously identified.**

n/a

**Critical Habitat or Threatened or Endangered Species.**

n/a

**Cathodic Protection Installed**

|               |  |  |  |
|---------------|--|--|--|
| 34 Test Leads |  |  |  |
|---------------|--|--|--|

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

| Special Coordination   | Who | When |
|--|-----|------|
| All landowners along the Right-Of-Way were contracted about work starting.               |     |      |
| Coordination Being Addressed With BJK And Landowners Related To Access In Areas Planted. |     |      |

Meeting And Conversation With BJK Related To Access And Land-Owner Issues

Meeting With Contractor --Will Install Fence At Stat-Oil Riser