

## Weekly Construction Progress Report

**Case #** PU-12-40

**Project:** Nelson to Ross

**Week Ending:** 11/24/2013

Report # 72

Title	Name	Company	Office Phone	Cell Phone
Project Manager				
Project Coordinator	Ron McCreery	Plains Pipeline	701-694-4414	
Contractor Spread	Ron Marsh	Pro-Pipe	406-239-0996	
Chief Inspector	Pam Bennett	QCS	701-694-4414	406-765-8143

**Brief Description of Week's Activities**

Environmental Checked ECD's For Proper Functioning All Are Functioning Properly  
Work Has Been Completed On This Project.

**Office Is Closed Until After Thanksgiving And Christmas**

**Project Completion Spread**


Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Clear & Grade lft.	n/a	n/a	90,466ft	100.00%
ROW Finished lft.	n/a	n/a	n/a	n/a
Stringing B/P	n/a	n/a	90,466ft	100.00%
Tie-Ins/Valve/Fab	n/a	100% X-Rayed	100% Welds	100.00%
Ditching	n/a	n/a	72,005ft	100.00%
Lowering In	n/a	n/a	72,005ft	100.00%
Backfill	n/a	n/a	72,005ft	100.00%
Clean-up	n/a	n/a	Rough/In 72,005ft	100.00%
Coating (Welds)ft.	Tie/In area's	n/a	90,466ft	100.00%
<b>ECDs Installed</b>	57,240 Sq Ft.	95%	60,696 Sq Ft.	100.00%
Silt Fence lft.		n/a	n/a	n/a
Hay bales ea.		n/a	n/a	n/a
Mats ea.		n/a	n/a	n/a
Waddles ea.		100%	100%	100%

**Project construction / reclamation activities**

Description	Week Complete	% Week Complete	Total Complete	% Total Complete
Roadway/Bores/HDD	n/a	Bore/HDD Complete	53ea	HDD+Bores=18,461ft
Erosion / Sediment	n/a	n/a	n/a	Best practices
Topsoil	n/a	n/a		100.00%
Restoration/Cleanup	100%	100%	Complete	100.00%
Roadway Restoration	n/a	n/a	n/a	n/a
Fence / Gate	n/a	100%	Complete	
Fertilizing / Seeding	Complete	100%	100%	Complete
<b>Project Site Safety</b>	n/a			
No Incidents And/Or Acc	n/a			

Signature:

*Ron McCreery*



**PLAINS**  
**ALL AMERICAN**  
**PIPELINE, L.P.**

## Weekly Construction Progress Report

**Case #** PU-12-40

Report # 71

**Project:** Nelson to Ross

**Week Ending:** 11/24/2013

Dates of construction	Startup	Shutdown
	6/15/2012	

Temperature high and low for week.	High	Low
	28	-16

Landowner / Public Concerns	Addressing Individual	Phone
Work Has Been Completed And Landowners Have Been Signed Off, All Were Satisfied Wth Clean Up Work.		

Suspension of project activities (when, where, why ,how long)
Office Is closed Until After Holidays

Identify Cultural Resources not previously identified.
n/a

Critical Habitat or Threatened or Endangered Species.
n/a

Cathodic Protection Installed
34 Test Leads

Ground bed and Rectifier installation completed on the Ross end. Ground bed and rectifier installation complete on the Nelson End. Both systems have been activated.

Special Coordination	Who	When