



Weekly Inspectors Progress Report

Inspector		Project Engineer		Construction Supervisor	
Joe Galloway 405-334-1525		Cory Davis 918-230-6716		Dave Anderson Jason Schoep	
Location		Permit Number		AFE No.	
West Fargo		81531		280-2012-8465	
				Week Ending	
				5/18/2012	
Saturday	Description		% Complete		
	Civil				
	Mechanical				
	Electrical				
	Cleanup				
Sunday	Description		% Complete		
	Civil				
	Mechanical				
	Electrical				
	Cleanup				
Monday	Description		% Complete		
	Civil				
	Mechanical				
	Electrical				
	Cleanup				
Tuesday	Description		% Complete		
	Civil				
	Mechanical				
	Electrical				
	Cleanup				
		Pre job, organize, verify utility crossings			
Wednesday	Description		% Complete		
	Civil		6" Bore in progress		
	Mechanical		800'-8" welded, 500'-6" welded		
	Electrical				
	Cleanup				
Thursday	Description		% Complete		
	Civil		6" Bore in progress		
	Mechanical				
	Electrical				
	Cleanup				
Friday	Description		% Complete		
	Civil		6" and 8" pre-hydrotest complete, 6" bore in place.		20%
	Mechanical		6" and 8" pre-hydrotest complete,		20%
	Electrical		N/A		
	Cleanup		0%		

Remarks : No Incidents, no accidents

Please contact me if any questions or concerns.