



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: June 5, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

No safety or environmental issues to report

Construction Progress

Contractor continues to mobilize.
Started leveling the area for the lay down yard and office trailers.
Started the installation of underground temporary power.

Scheduled Activities

Continue work on the lay down area.
Set the office trailers in place.
Connect to the temporary construction power.
Install the temporary fence between the Phase I and Phase II areas.
Begin excavations for the combustion turbine generator (CTG) foundations.

Comments

Weather has impacted the project late last week and early this week.

Report Signatory	Date
Lucas D. Teigen BEPC Manager of Construction	