



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: June 12, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental
No safety or environmental issues

Construction Progress
Installing cables and equipment for construction power, building construction site area for lay down, office trailers, warehouse etc. and putting fence up around this location.
Installing fence between phase 1 and phase 2. Receiving material and equipment.

Scheduled Activities
Complete setting up construction trailers, energize trailers, complete fence install, receive crane and equipment, begin excavations for CTG foundations.

Comments

Report Signatory	Date
Craig Muilenburg	