



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: June 19, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

No safety or environmental issues

Construction Progress

Construction office trailers have been placed and energized with temporary construction power.
 Network access has been established in the BEPC office trailer and will be established in the contractors trailers soon.
 Temporary fence has been installed around the lay-down/office area and to separate the Phase II project from the Phase I area.
 Completed the erection of the 250 ton lattice boom crane.
 Started mass excavations for the Unit 2 and Unit 3 combustion turbine generator (CTG) foundations.

Scheduled Activities

Continue excavations for the Unit 2 and Unit 3 CTG foundations.
 Layout foundations and electrical duct bank locations.
 Start placing forms and rebar for foundations.

Comments

None

Report Signatory	Date
Lucas D. Teigen BEPC Manager of Construction	