



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: June 26, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

No safety or environmental issues.

### Construction Progress

Rain slowed construction progress 2 days.  
 Setting up laydown and fabrication areas.  
 Excavating and backfilling both Unit 2 and 3 CTG areas.  
 Fabricating pipe and rebar cages.  
 Setting up equipment.

### Scheduled Activities

Excavating for CTG and PCM foundations.  
 Begin installing duct bank and underground pipe.  
 Pour seal slab and begin setting forms.  
 Continue to tie rebar and fabricate pipe spools.

### Comments

Report Signatory	Date
Myron Steckler      Project Manager	June 27, 2013