



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: July 10, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

No safety or environmental issues.

Construction Progress

Excavations have been completed for the Unit 2 & Unit 3 CTG, exhaust, & PCM building areas.
 Setting concrete forms for the Unit 2 CTG, exhaust, and PCM building footings.
 Excavations for underground pipe in the Unit 3 area are in progress.
 Continue prefabricating underground pipe, duct bank stub ups, and rebar mats.
 Oily water drain tank has been delivered to site.
 Started installing the electrical underground duct bank from the PCM building area to the essential service transformer.

Scheduled Activities

Pour the Unit 2 CTG, exhaust, and PCM building footings.
 Start the excavation for the oily water drain tank.
 Pour the seal slab and start installing concrete forms for the Unit 3 CTG and exhaust footings.
 Start the installation of concrete forms for the PCM building footings.
 Continue excavations and underground pipe installation in the Unit 3 area.
 Continue prefabricating underground pipe, duct bank stub ups, and rebar mats.

Comments

This report covers progress from June 27 - July 10. A report was not sent last week due to the Independence Day holiday.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	7/11/2013