

Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: July 17, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

2 non injury property damage incidents and 1 near miss incident this week.
No environmental issues to report

Construction Progress

Poured the Unit 2 CTG, exhaust, and PCM building footings on July 11.
Installed concrete forms for the Unit 2 PCM building pedestals.
Installed forms, rebar, embeds, and anchor rods for the Unit 2 CTG pedestal.
Started installing forms for the Unit 3 PCM building footings.
Continue the installation of underground utilities.
Working on the excavation for the oily water drain tank.

Scheduled Activities

Scheduled to pour the Unit 2 CTG pedestal July 20.
Install the oily water drain tank.
Pour the Unit 3 PCM building footings.
Pour the seal slab for the Unit 3 CTG and exhaust footings.
Pour the north inlet air foundations for Unit 2.

Comments

None

Report Signatory	Date
Lucas D. Teigen Manager of Construction	7/17/2013