

## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: July 24, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

1 first aid event this week  
No environmental issues to report

### Construction Progress

- Continue the installation of the oily water drain tank.
- Poured the Unit 2 combustion turbine generator (CTG) pedestal July 22, Unit 2 power control module (PCM) building piers July 19, and the Unit 3 PCM building piers July 22.
- Continue the installation of underground pipe.
- Continue the installation of electrical duct bank and manholes.
- Working on GE equipment delivery schedule.

### Scheduled Activities

- Complete the installation of the oily water drain tank.
- Continue the installation of electrical duct bank and underground pipe.
- Place backfill to support the delivery of the Unit 2 combustion turbine and generator enclosures.

### Comments

None

Report Signatory	Date
Lucas D. Teigen      Manager of Construction	7/25/2013