

## Weekly Construction Progress Report

Case #: PU 12-509

Project: Pioneer Generation Station Phase II

Week Ending: July 31, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701 557 5698	701 471 0059
Project Engineer	Tom Spaulding	Basin Electric	701 557 5716	701 426 4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701 557 4892	701 527 7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

No safety or environmental issues to report

### Construction Progress

Backfill around the oily water drain tank has been completed.  
 All Unit 2 air inlet footings have been poured.  
 Poured the seal slab for the Unit 3 CTG and exhaust footings and started installing concrete forms and rebar.  
 Backfilling around the Unit 2 CTG foundation in preparation for equipment deliveries.  
 Unit 2 CTG enclosures and generator are in transit to the jobsite.

### Scheduled Activities

Scheduled to pour the Unit 3 CTG footing August 2.  
 Scheduled to pour the Unit 3 exhaust footing August 3.  
 Install forms, rebar, anchor rods and embeds for the Unit 3 CTG pedestal.  
 Continue the installation of underground pipe and electrical duct bank.

### Comments

None

Report Signatory	Date
Lucas D. Teigen      Manager of Construction	