



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: August 7, 2013

| Title | Name | Company | Office Phone | Cell Phone |
|--------------------------|------------------|----------------|--------------|--------------|
| Project Manager | Myron Steckler | Basin Electric | 701-557-5698 | 701-471-0059 |
| Project Engineer | Tom Spaulding | Basin Electric | 701-557-5716 | 701-426-4084 |
| Construction Coordinator | Craig Muilenburg | Basin Electric | 701-557-4892 | 701-527-7736 |
| Construction Manager | Shawn Omersa | TIC | | |

| Project Safety & Environmental |
|--|
| No safety or environmental issues to report. |

| Construction Progress |
|---|
| <p>Poured the Unit 3 CTG footing and north air inlet footings on August 5.</p> <p>Unit 2 turbine and generator enclosures and generator were delivered August 6.</p> <p>Unit 2 turbine and generator enclosures have been placed on their foundation.</p> <p>Unit 2 PCM building was delivered August 5.</p> <p>Continue form and rebar installation for the Unit 3 exhaust footing and CTG pedestal.</p> |

| Scheduled Activities |
|--|
| <p>Scheduled to pour the Unit 3 CTG pedestal August 9.</p> <p>Set the Unit 2 PCM building on it's foundation.</p> <p>Pour the Unit 3 exhaust footing.</p> <p>Install forms, rebar, and anchor rods for the Unit 3 exhaust and stack pedestal.</p> <p>Continue the installation of electrical duct bank and underground pipe.</p> |

| Comments |
|----------|
| None |

| Report Signatory | Date |
|--|------|
| Lucas D. Teigen Manager of Construction | |