



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: August 14, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

1 spider bite incident on August 13. The contractor employee was seen by a doctor and prescribed antibiotics. No environmental incidents to report.

Construction Progress

Continue back fill activities around the Unit 2 and Unit 3 areas.
 Excavated the area for the Unit 2 generator step up (GSU) transformer and switch yard foundations.
 Poured the Unit 3 combustion turbine generator (CTG) pedestal on August 10.
 Poured the Unit 3 exhaust footing, Unit 3 south air inlet footings, & Unit 2 switch yard footings on August 13.
 Set the Unit 2 power control module (PCM) building on its foundation.
 Unit 3 CTG loads are in transit to the job site.

Scheduled Activities

Form and pour the Unit 3 exhaust pedestals.
 Continue work on the GSU and switch yard foundations.
 Receive the Unit 3 turbine enclosure, generator enclosure, and generator.
 Continue the installation of electrical duct bank and underground pipe.

Comments

Continue weekly schedule reviews with the project team.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	