



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: August 28, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

No safety incidents to report.  
2 minor spills ( 1 diesel fuel, 1 hydraulic fluid) that were cleaned immediately.

### Construction Progress

Unit 3 turbine enclosure was delivered and placed on the foundation.  
Poured the first lift of the Unit 2 generator step up (GSU) transformer blast wall.  
Set the exhaust stack base sections for Unit 2 & 3 and started ground assembly of the remaining sections for Unit 2.  
Continue form and rebar installation on the Unit 3 GSU footing foundation.  
Started drilled pier foundation installation for both of the transmission take off structures.  
Drilled pier foundations for the transmission structures have been completed.  
Continue installing cable tray around the Unit 3 power control module (PCM) building piers.

### Scheduled Activities

Unit 3 generator & PCM building delivery.  
Scheduled to start pulling cable on September 3.  
Scheduled to pour the Unit 3 GSU footing foundation on August 29.  
Complete the installation of the drilled pier foundations for the transmission take off structures.  
Continue the ground assembly of the Unit 2 exhaust stack sections.  
Continue the installation of electrical duct bank and underground pipe.

### Comments

None.

Report Signatory	Date
Lucas D. Teigen      Manager of Construction	