

Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: September 4, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

Employee reported having back pains and was taken to the doctor where he was diagnosed with a lower back soft tissue injury. 2 minor spills (1 diesel fuel, 1 hydraulic fluid) that were cleaned immediately.

Construction Progress

Unit 3 generator and power control module (PCM) building were delivered August 29.
 Poured the Unit 2 generator step up (GSU) transformer pedestal and the Unit 3 GSU transformer footing on August 30.
 Continue form and rebar installation on the Unit 2 GSU blast wall.
 Completed drilled pier foundations in the Unit 2 & 3 switchyard areas.
 Continue ground assembly of the Unit 2 stack sections.
 Continue the installation of underground pipe and electrical duct bank.

Scheduled Activities

Backfill South Unit 2 CTG.
 Complete Unit 2 GSU formwork.
 Fabricate Unit 2 Stack sections.
 Set Unit 3 generator.
 Complete both unit 2 and 3 switchyard caissons.
 Begin pulling wire.
 Continue to fabricate AG Piping.

Comments

None.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	