

## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: September 18, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

1 property damage incident on September 17 regarding a front end loader hitting an anchor rod.  
No environmental incidents to report.

### Construction Progress

Poured the upper section of the generator step up (GSU) transformer blast wall on September 12.  
Installed the line side cubicle on both units and the neutral cubicle on Unit 3.  
The Unit 3 GSU transformer was delivered on September 17.  
Started concrete form and rebar installation for the Unit 3 GSU blast wall.  
Continue pulling cables in the Unit 2 power control module (PCM) buildings.  
Continue the installation of underground pipe and electrical duct bank.

### Scheduled Activities

Set the Unit 2 GSU transformer on its foundation.  
GSU vendor is scheduled to be on site September 23 to start the assembly of the transformers.  
Pour the Unit 3 GSU blast wall.  
Start the installation/erection of the Unit 2 & 3 inlet air filter house structures.  
Start cable terminations for Unit 2.  
Start the installation/erection of the Unit 2 high voltage switch yard.  
Continue the installation of underground pipe and electrical duct bank.

### Comments

BEPC is currently reviewing schedule concerns with the Contractor.

Report Signatory	Date
Lucas D. Teigen      Manager of Construction	September 19, 2013