

## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: September 25, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

No safety or environmental incidents to report.

### Construction Progress

Poured the lower and upper sections of the Unit 3 generator step up (GSU) blast wall on September 19 and 23 respectively.  
Set the Unit 2 GSU transformer on the foundation September 19.  
GSU vendor mobilized and assembled the Unit 2 GSU transformer with the oil fill starting on September 25.  
Set the top section of the Unit 2 exhaust stack on September 23.  
Started the erection of the Unit 2 inlet air filter house structure and structural steel for the Unit 2 switchyard.  
Continue pulling cable in the Unit 2 & 3 power control module (PCM) buildings.

### Scheduled Activities

Set the Unit 3 GSU transformer on the foundation.  
Complete the oil fill on the Unit 2 GSU transformer and start assembly of the Unit 3 GSU transformer.  
Complete the miscellaneous equipment foundations on the north side of Unit 2.  
Pour the foundation for the Unit 2 station service transformer.  
Start wire terminations in the Unit 2 & Unit 3 PCM buildings.  
Start erection of the Unit 3 air inlet filter house structure.  
Continue the installation of underground utilities.

### Comments

BEPC continues reviewing schedule concerns with the Contractor.

Report Signatory	Date
Lucas D. Teigen      Manager of Construction	September 26, 2013