



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: October 2, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental
4 first aid incidents over the past week. Outside medical treatment was not required for any of the incidents. No environmental incidents to report.

Construction Progress
<p>Completed the assembly and oil fill for the Unit 2 & Unit 3 generator step up (GSU) transformers.</p> <p>All equipment foundations on the north side of Unit 2 have been completed.</p> <p>Started erection of the Unit 3 inlet air filter house structure and exhaust duct for Unit 2.</p> <p>Continue the installation of the Unit 2 and Unit 3 high voltage switchyards.</p> <p>Set the Unit 2 lube oil fin fan cooler and auxiliary skid on the north side of the unit.</p> <p>Continue pulling cable and terminating wires in the Unit 2 and Unit 3 power control module (PCM) buildings.</p> <p>Started assembling the non-segregated phase bus duct for Unit 2 and Unit 3.</p>

Scheduled Activities
<p>Continue erection of the Unit 2 & Unit 3 inlet air filter house structures.</p> <p>Continue erection of the Unit 2 exhaust duct and start the erection of the Unit 3 exhaust duct.</p> <p>Install the Unit 2 station service transformer.</p> <p>Complete the installation of the Unit 2 high voltage switchyard.</p> <p>Complete the miscellaneous foundations on the south side of Unit 2 and the north side of Unit 3</p> <p>Start the installation of above ground pipe.</p>

Comments
Current schedule has an early January 2014 commercial operation date for both units.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	October 2, 2013