



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: October 09, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

Two incidents involving minor back strains over the past week. Outside medical treatment was not required for either of the incidents. No environmental incidents to report.

Construction Progress

The grouting has been completed of Unit 2 CTG (combustion turbine generator) base.
 Equipment pad foundations are scheduled for completion this week.
 Non segregated phase bus duct installation has started.
 Switch yard equipment installation has been completed on Unit 2 and Unit 3.
 BEPC TSM electricians are on site testing high voltage equipment in the switch yards.
 Started installing above ground pipe and conduit.
 Continue pulling cable to skids both unit 2 and unit 3.

Scheduled Activities

Continue erection of the Unit 2 & Unit 3 inlet air filter house structures.
 Continue installation of SCR catalyst system.
 Start installation of unit 2 lube oil piping.
 Continue installation of unit 3 above ground raceways
 Continue Non segregated phase bus duct installation.
 Continue installing above ground pipe and conduit.
 Continue pulling cable to skids on both units 2 and unit 3.

Comments

None

Report Signatory	Date
Lucas D. Teigen Manager of Construction	October 10, 2013