



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: October 16, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

3 first aid incidents over the past week. Outside medical treatment was not required for any of the incidents. No environmental incidents to report.

Construction Progress

Setting plenum and filter modules unit 2 air inlet.
 Assemble and welding on SCR duct on both units.
 Completed lube oil piping on the North side of Unit - 2.
 Set last section of SCR for Unit-2.
 Erecting electrical bus duct supports for unit -2.
 Setting equipment skids for Unit 2 and Unit 3.
 Contractor on site installing fire and security systems.

Scheduled Activities

Installing electrical raceway and conduit, pulling and terminating cables, Ground grid, nonseg buss duct, and instrumentation.
 Transmission line crews scheduled to be on site 10/21 to install 115 kv line.
 Continue Assemble and welding on SCR duct on both units.
 Continue installing buss duct, running A/G cable tray and conduit, pulling and terminating cables.
 Start electrical tie ins phase 2 to administration building.
 Continue install bollards, stoops, dress up exposed concrete, grout, site grading and placing finish rock in various locations.
 Continue the installation of above ground pipe.

Comments

Current schedule has an early January 2014 commercial operation date for both units.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	