



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: November 6, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

2 first aid incidents over the past week. Outside medical treatment was not required for any of the incidents.
No environmental incidents to report.

Construction Progress

Completed setting the structural steel on both units, and the big crane was moved out of the plant site to demobilize.
Work continues on bolt up of platforms, filter house, and SCR (Selective Catalytic Reduction) ducts.
Flushing of lube oil piping systems is in progress for both units.
The CTG (Combustion turbine generator) alignments were completed on both units.
Performed line blows on underground natural gas and ammonia piping systems.
Continue pulling and terminating cables, and installing conduit and raceway on both units.

Scheduled Activities

Continue pulling and terminating cables and installing conduit and raceway on both units.
Continue installation of above ground piping systems on both units.
Continue fiber optic terminations.
Reviewing electrical schedule of work required, for preparation of back feed power.
Testing electric motors and circuits.
Work continues on various equipment skid alignments and adjustments.

Comments

Current schedule has an early January 2014 commercial operation date for both units.

Report Signatory	Date
Loren Black Project Controls Analyst	