



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: November 13, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

### Project Safety & Environmental

2 first aid incidents over the past week. Outside medical treatment was not required for either of the incidents.  
 On November 12, there was an oil leak during the Unit 2 generator lube oil flush. All oil was contained in the generator enclosure.

### Construction Progress

Continue generator and turbine lube oil flushes for Unit 2 & 3.  
 Completed the underground common utility tie in connections from Unit 1.  
 Continue installing above ground conduit and raceway along with cable pulls and terminations for Unit 2 & 3.  
 Installing insulation and liner plates at the interior connections of the Unit 3 exhaust/SCR duct.  
 Continue the installation of above ground pipe for Unit 2 & 3.  
 Continue the installation of instrumentation tubing tray and tubing for Unit 2 & 3.

### Scheduled Activities

Complete the generator and turbine lube oil flushes for Unit 2 & 3.  
 Complete the remaining handrail and platform work for Unit 2.  
 Complete the installation of above ground pipe for Unit 2.  
 Complete above ground conduit and raceway installation along with wire & cable pulls for Unit 2.  
 Complete the installation of the Unit 3 exhaust expansion joint.  
 Continue equipment and electrical testing for Unit 2 & 3 in preparation for back feed power.

### Comments

Current schedule has a Commercial Operation Dates (COD) of January 18 and 26 for Unit 2 & 3 respectively.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	November 14, 2013