



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: November 20, 2013

| Title                    | Name             | Company        | Office Phone | Cell Phone   |
|--------------------------|------------------|----------------|--------------|--------------|
| Project Manager          | Myron Steckler   | Basin Electric | 701-557-5698 | 701-471-0059 |
| Project Engineer         | Tom Spaulding    | Basin Electric | 701-557-5716 | 701-426-4084 |
| Construction Coordinator | Craig Muilenburg | Basin Electric | 701-557-4892 | 701-527-7736 |
| Construction Manager     | Shawn Omersa     | TIC            |              |              |

### Project Safety & Environmental

One non-occupational incident, an ambulance transported an employee to the the hospital. Doctors determined that employee was dehydrated and has virus. No environmental incidents to report.

### Construction Progress

Replaced the oil contaminated electronics in Unit 2 generator enclosure, do to last weeks oil leak.  
 Installed Unit 2 filters, cleaned and closed Unit 2 air ducts.  
 Completed installation of Unit 2 anti-icing skid Platforms.  
 Completed bolt up of duct expansion joints between SCR and turbine on Units 2 & 3.  
 TSM completed the 115kV Tie-ins between Units 1 and 2, and tied-in all electrical circuits between Units 1,2 and 3.  
 Final grading and rock surfacing complete on site.

### Scheduled Activities

Continue with Unit 2 & 3 wire pulling, terminations and Unit 3 bus duct conduit installation.  
 Continue the generator and turbine lube oil flushes for Unit 2 & 3.  
 Continue with Units 2 & 3 above ground piping.  
 Install personal protection on Units 2 & 3.  
 Continue equipment and electrical testing unit 2 & 3 in preparation for back feed power.  
 Power back feed is scheduled for Unit 2 on December 6.

### Comments

Current schedule has an early January 2014 commercial operation date for both units.

| Report Signatory                             | Date |
|--|------|
| Lucas D. Teigen      Manager of Construction | 71   |