



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: December 5, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

2 first aid incidents and 1 broken foot bone incident since Nov 20. Contractor is investigating broken foot incident. Minor hydraulic fluid spill from a man lift on Nov 21.

Construction Progress

Lube oil flushes for the Unit 2 & 3 combustion turbine & generator have been completed.
 Continue cleaning the inlet air filter houses and installing filter media for Unit 2 & 3.
 Continue the installation of non-segregated phase bus duct for Unit 2 & 3.
 Continue the installation of above ground pipe and instrumentation.
 Continue the installation of miscellaneous platforms and handrail around both Units.
 Continue electrical testing in preparation for back feeding both Units.

Scheduled Activities

Currently scheduled to back feed power to both Units on December 9.
 Scheduled to have all wire pulled for Unit 2 by the end of next week.
 Scheduled to have all above ground piping completed for both Units by the end of next week.
 Scheduled to complete all mechanical construction activities for Unit 2 by the end of next week.
 Currently scheduled to first fire Unit 2 December 18 with COD projected the week of January 6.

Comments

Cold weather this week has slowed construction progress.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	