

Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: December 11, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Craig Muilenburg	Basin Electric	701-557-4892	701-527-7736
Construction Manager	Shawn Omersa	TIC		

Project Safety & Environmental

2 first aid incidents over the past week. Outside medical treatment was not required for either incident.
No environmental incidents to report

Construction Progress

Completed the installation of non-segregated phase bus duct for both Units.
Back feed of both Units was successfully achieved on December 10.
Installing heat trace and insulation on process piping for both Units.
Continue cable pulls for lighting, heat trace and welding receptacles for Unit 2. All other cable is pulled for Unit 2.
Above ground piping is essentially complete for both units with only minor items remaining.
Continue electrical testing on both units and commissioning Unit 2 in preparation for first fire.

Scheduled Activities

Scheduled to crank test Unit 2 Dec 13 and first fire Unit 2 Dec 18.
Commercial operation date for Unit 2 is projected the week of January 6.
Continue commissioning vendor equipment in preparation for Unit 2 first fire.
Complete the clean and close on the Unit 2 inlet filter house.
Current schedule has Unit 3 first fire on January 15 with commercial operation on January 30.
Complete the remaining cable pulls and terminations for Unit 2 next week.

Comments

Chris Johnson with BEPC will mobilize to the project December 16 to replace Craig Muilenburg as the Construction Coordinator.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	