

Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: December 18, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

Project Safety & Environmental

2 minor first aids reported to site safety - Contractor has 64 personnel onsite.
No Environmental issues to report.

Construction Progress

Completed walk downs of Unit 2 and created punch list items
Teledyne (CEMS) & Vector (Fuel Gas) representatives on-site working with commissioning
Teledyne completed work on the CEMs building for Unit 2
GE completed "Crank Test" of Unit #2 - December 16th
GE "First Fire" achieved of Unit #2 - December 19th

Scheduled Activities

Complete "Burn Out" of Unit #2 of the system
Collect and send out water samples for testing
Close breaker on December 20th
Catalyst install is scheduled for December 28th
Commercial Operation Date is still scheduled for early January

Comments

Most of the site focus has been on unit 2 and now that First Fire has been achieved we will move focus and work will increase on unit 3

Report Signatory	Date
Chris Johnson - Construction Coordinator	