



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: December 26, 2013

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

### Project Safety & Environmental

1 near miss incident and 1 strain incident over the past week.  
No environmental issues to report

### Construction Progress

Unit 2 generator circuit breaker was closed on December 21.  
Completed the "burn out" on the Unit 2 exhaust/SCR duct December 21.  
Continue cable pulls and terminations on Unit 3.  
Continue cleaning the Unit 3 inlet air system for the combustion turbine.

### Scheduled Activities

Load catalyst in the Unit 2 exhaust/SCR duct.  
Start mapping the Unit 2 combustion turbine after the catalyst is installed.  
Continue cable pulls and terminations on Unit 3.  
Repair a crack in the duct for the Unit 2 non-segregated phase bus.

### Comments

Contractor had minimal crews on site this week due to the Christmas holiday.

Report Signatory	Date
Loren Black BEPC Project Controls Analyst	