

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: January 1, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

**Project Safety & Environmental**

No safety or environmental issues to report.

**Construction Progress**

Catalyst installation has been completed for Unit 2.  
Continue cable pulls and terminations for Unit 3.  
Continue the installation of heat trace and insulation on Unit 3.  
Currently working through a water quality issue that is impacting the Unit 2 schedule.  
BEPC currently reviewing a repair to the Unit 2 non-segregated phase bus duct.

**Scheduled Activities**

Start mapping the Unit 2 combustion turbine.  
Energize the Unit 3 turbine control panel.  
Continue cable pulls and terminations for Unit 3.  
Continue electrical testing, commissioning, & start up activities for both Units.

**Comments**

Contractor had minimal crews on site over the past week due to the holidays.  
Unit 2 COD will more than likely shift to the week of January 13 due to the water quality issue.  
Unit 3 is currently scheduled to first fire January 20 with COD projected in late January.

Report Signatory	Date
Lucas D. Teigen Manager of Construction	