

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: January 8, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

Project Safety & Environmental
Not safety incidents this week. Continue to monitor storm water pond.

Construction Progress
Continued AVR (GE Controls) testing on Unit 2 Received water samples back for Unit 2 - Samples met GE specification Continues with conduit runs, cable pulls, and terminations on Unit 3 Continued work on site lighting around both units Flushing water piping to Unit 3

Scheduled Activities
Start mapping on Unit 2 Energize the Unit 3 turbine control panel Continue cable pulls and terminations for Unit 3 Continue with commissioning and start up activities on both units

Comments
There were affects on productivity due to the severe cold weather this week There are presently 45 personnel on-site

Report Signatory	Date
Chris Johnson Construction Coordinator	