



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: January 22nd, 2014

| Title | Name | Company | Office Phone | Cell Phone |
|--------------------------|----------------|----------------|--------------|--------------|
| Project Manager | Myron Steckler | Basin Electric | 701-557-5698 | 701-471-0059 |
| Project Engineer | Tom Spaulding | Basin Electric | 701-557-5716 | 701-426-4084 |
| Construction Coordinator | Chris Johnson | Basin Electric | 701-557-4892 | 701-799-5429 |
| Construction Manager | Gerald Arno | TIC | | 307-259-8475 |

Project Safety & Environmental

January 17th an employee hit his hard hat on supporting beam working under the PCM building, no injury
BEPC Safety completed their walk down of Unit 2 & 3

Construction Progress

Received water samples back for Unit 3 - Pass
Sent out Hydraulic oil for testing - waiting on results Unit 3
Continue "Loop Checks" on Unit 3 TCP (Turbine Control Panel)
Completed the "Performance & Reliability" runs for Unit 2 - met or exceeded GE specifications
Completed Fire System checks on Unit 2 in the Turbine / Generator / Auxiliary Skids - Pass

Scheduled Activities

Continue commissioning and start-up activities for Unit 3
Commercial Operation of Unit 2 will be this week
Complete "Loop Checks" on Unit 3 TCP
Continue with miscellaneous electrical items on unit 3 - lights, grounding, terminations

Comments

First Fire of Unit 3 the week of January 3rd

Report Signatory

Chris Johnson

Construction Coordinator

Date

78

PU-12-509 Filed: 1/23/2014 Pages: 1
Pioneer Generation Station Phase II progress report
- week ending 1-22-2014