

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: January 15, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

Project Safety & Environmental

Contractor slip in parking lot - no injury

Construction Progress

Sent out water samples for testing - Unit 3
Working on punch list items on Unit 2
Energized the TCP (Turbine Control Panel) on Unit 3
Loop checks on Unit 3 for the TCP
Continue with site lighting around Unit 2 & 3

Scheduled Activities

Continue with TCP loop checks on Unit 3
Calibrations on Unit 3 instruments
Continue commissioning and start up activities on Unit 3
Work on heat trace and insulation - Unit 3
Performance and Reliability runs on Unit 2

Comments

Multiple vendor representatives are scheduled for the week of January 20th

Report Signatory	Date
Chris Johnson Construction Coordinator	