



## Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: January 29, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

### Project Safety & Environmental

No safety or environmental issues at this time

### Construction Progress

Unit 2 went Commercial Operation on January 27th at 1700hrs  
 Received passing hydraulic oil testing results for Unit 3  
 Complete the "Crank Test" on Unit 3 generator  
 CEMS Building representative (Teledyne) completed work on Unit 3 CEMS Building

### Scheduled Activities

First Fire Unit 3 is set for January 30th  
 Complete the "Burn In" on the exhaust  
 Start installing the Catalyst in Unit 3

### Comments

Contractor continues to demobilize material, equipment, and personnel from site

Report Signatory	Date
Chris Johnson Construction Coordinator	

80

**PU-12-509** Filed: 1/30/2014 Pages: 1  
**Pioneer Generation Station Phase II progress report**  
**- week ending 1-29-2014**