



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: February 5, 2014

Title	Name	Company	Office Phone	Cell Phone
Project Manager	Myron Steckler	Basin Electric	701-557-5698	701-471-0059
Project Engineer	Tom Spaulding	Basin Electric	701-557-5716	701-426-4084
Construction Coordinator	Chris Johnson	Basin Electric	701-557-4892	701-799-5429
Construction Manager	Gerald Arno	TIC		307-259-8475

Project Safety & Environmental
Employee complained of shoulder pain - No injury

Construction Progress
<p>First Fire on Unit 3 was successful - January 30th</p> <p>Completed "Burn In" of the exhaust on Unit 3 - February 4th</p> <p>Installed Catalyst on Unit 3</p> <p>Continued miscellaneous punch-list items for Unit 3</p>

Scheduled Activities
<p>Start Mapping activities for Unit 3 (Water & Ammonia)</p> <p>Continue with miscellaneous punch-list items on Unit 3</p> <p>RATA testing is scheduled for Unit 2 & 3 the week of February 10th</p>

Comments
<p>Simplex (Fire System) representative is scheduled for February 11th & 12th</p> <p>Nardine is scheduled for February 11th for the CO2 "Dump Test" on the fire system</p> <p>February 17th is the scheduled COD date for Unit 3</p>

Report Signatory	Date
Chris Johnson Construction Coordinator	