



Weekly Construction Progress Report

Case #: PU-12-509

Project: Pioneer Generation Station Phase II

Week Ending: February 19, 2014

| Title | Name | Company | Office Phone | Cell Phone |
|--------------------------|----------------|----------------|--------------|--------------|
| Project Manager | Myron Steckler | Basin Electric | 701-557-5698 | 701-471-0059 |
| Project Engineer | Tom Spaulding | Basin Electric | 701-557-5716 | 701-426-4084 |
| Construction Coordinator | Chris Johnson | Basin Electric | 701-557-4892 | 701-799-5429 |
| Construction Manager | Gerald Arno | TIC | | 307-259-8475 |

Project Safety & Environmental

None at this time

Construction Progress

Completed Performance & Reliability Testing on Unit 3 - February 19th
 Resolved the vibration issue on Unit 3 generator
 Worked on remaining punch list items
 Contractor has minimal staff on-site 4 to 6 personnel

Scheduled Activities

COD for Unit 3 is scheduled for February 21, 2014
 Contractor will be demobilized from site on February 21, 2014

Comments

None at this time

Report Signatory

Chris Johnson Construction Coordinator

Date

83

PU-12-509 Filed: 2/21/2014 Pages: 1
Pioneer Generation Station Phase II progress report
- week ending 2-19-2014