



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II  
**Week Ending:** May 5, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Site Manager	Al Cuykendall	ORM	406-433-3664	406-489-2730

### Brief Description of Week's Activities

**Garden Creek II:** Continued to grade soil from construction trailer area. Continued to construct plant roads in the area. Electrical subcontractors were on site to evaluate soil conductivity and perform soil density testing. The subcontractors began installing temporary construction power to the site.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue removing top soil, building roads and excavating stormwater ponds. Continue to install temporary construction power to the site.

**Garden Creek III:** Attend an informal hearing with the ND PSC about Garden Creek III.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	10 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

### Project Site Safety

Zero Tolerance Safety Policy Onsite

### Comments

Hold daily safety meetings when crews are on site. Crews working 6 days a week.

Signatory	Date
Russ Clark	5/09/13