



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II  
**Week Ending:** May 19, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Site Manager	Al Cuykendall	ORM	406-433-3664	406-489-2730

Brief Description of Week's Activities
<b>Garden Creek II:</b> Completed installing material for construction trailer and parking lot area. Continued to construct plant roads in the area. Excavation and backfill process began for the compressor building foundations. Begin to install culverts. <b>Garden Creek III:</b>

Significant Work Activity for Next Week
<b>Garden Creek II:</b> Continue removing top soil, building roads and excavating stormwater ponds. Continue to install culverts on site. Start tying rebar for the compressor buildings. <b>Garden Creek III:</b> Garden Creek III is on the ND PSC agenda for May 22.

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	27 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
Hold daily safety meetings when crews are on site. Crews working 6 days a week.

Signatory	Date
Russ Clark	5/22/13



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II  
**Week Ending:** May 12, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Site Manager	Al Cuykendall	ORM	406-433-3664	406-489-2730

### Brief Description of Week's Activities

**Garden Creek II:** Provided Class 13 material for construction trailer area. Continued to construct plant roads in the area. Excavation and backfill process began for the compressor building foundations.

**Garden Creek III:** Attended informal hearing with ND PSC. The meeting focused on emergency response procedures and plant safety.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue removing top soil, building roads and excavating stormwater ponds. Continue to install temporary construction power to the site.

**Garden Creek III:** Garden Creek III is on the ND PSC agenda for May 22.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	20 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

### Project Site Safety

Zero Tolerance Safety Policy Onsite

### Comments

Hold daily safety meetings when crews are on site. Crews working 6 days a week.

Signatory	Date
Russ Clark	5/22/13