



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: June 16, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Site grading resumed this week with dry weather. Continued to tie rebar and build compressor foundations. Installed approximately 50% of screw piles. Began pouring compressor blocks. Provided site orientation to new employees. Began preparation for duct bank installation.

Garden Creek III: Site grading resumed this week with dry weather.

Significant Work Activity for Next Week

Garden Creek II: Warm weather expected this week. Continue removing top soil, building roads. Continue to install culverts on site. Continue to tie rebar for the compressor buildings. Continue building forms for compressor blocks.

Garden Creek III: Continue to remove top soil, building roads and excavating stormwater ponds.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	35 %	Final Site Cleanup	0 %
Plant Foundations	10%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	15 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We have held daily safety meetings when crews are on site.

Signatory	Date
Russ Clark	6/19/13