



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** June 23, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

### Brief Description of Week's Activities

**Garden Creek II:** Site grading has been hampered due to wet conditions and delayed due to rain. Continued to tie rebar and build compressor foundations. Continued to install screw pilings and grounding grid.

**Garden Creek III:** Site grading has been hampered due to wet conditions and delayed due to rain.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue removing top soil, building roads. Continue to install culverts on site. Continue to tie rebar for the compressor buildings. Continue building forms for compressor blocks.

**Garden Creek III:** Continue to remove top soil, building roads and excavating stormwater ponds.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	45 %	Final Site Cleanup	0 %
Plant Foundations	12%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

### Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	20 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %



<b>Project Site Safety</b>
----------------------------

Zero Tolerance Safety Policy Onsite
-------------------------------------

<b>Comments</b>
-----------------

We have held daily safety meetings when crews are on site.
--

<b>Signatory</b>	<b>Date</b>
------------------	-------------

Russ Clark	7/09/13
------------	---------