



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 14, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for equipment foundations. Installed piping sleepers. Continued to install screw pilings and grounding grid.
Garden Creek III: Resumed site grading and completed the installation of temporary electrical power.

Significant Work Activity for Next Week

Garden Creek II: Continue to install culverts and build roads on site. Continue to tie rebar for the compressor buildings. Continue building forms for compressor blocks.
Garden Creek III: Continue site grading. Begin installing grounding grids. Planning the installation of underground duct bank.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	62 %	Final Site Cleanup	0 %
Plant Foundations	20 %	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	30 %	Final Site Cleanup	0 %
Plant Foundations	0 %	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings.

Signatory	Date
Russ Clark	7/22/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 7, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for equipment foundations. Installed piping sleepers. Continued to install screw pilings and grounding grid.
Garden Creek III: Resumed site grading and installing temporary electrical power.

Significant Work Activity for Next Week

Garden Creek II: Continue to install culverts and build roads on site. Continue to tie rebar for the compressor buildings. Continue building forms for compressor blocks.
Garden Creek III: Continue to remove top soil and building roads. Continue to install temporary electrical power. Begin planning for the installation of grounding grids.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	55 %	Final Site Cleanup	0 %
Plant Foundations	17%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	25 %	Final Site Cleanup	0 %
Plant Foundations	0%	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0%	Instrumentation	0 %

Project Site Safety



Zero Tolerance Safety Policy Onsite

Comments
We have held daily safety meetings when crews are on site. Crews will not work July 4.

Signatory	Date
Russ Clark	7/22/13