

## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** July 21, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

### Brief Description of Week's Activities

**Garden Creek II:** Continued to tie rebar and pour concrete for equipment foundations. Continued installing piping sleepers. Continued to install screw pilings and grounding grid.

**Garden Creek III:** Continued site grading and installing roads on site. Performed site clean up and demobilized grading and road equipment. Installed grounding grids and temporary power.

### Significant Work Activity for Next Week

**Garden Creek II:** Begin installing posts for site perimeter fence. Continue installing screw pilings and equipment foundations.


**Garden Creek III:** Continue installing grounding grids. Planning the installation of underground duct bank. Continue to install temporary power.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	75 %	Final Site Cleanup	0 %
Plant Foundations	20 %	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

### Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	55 %	Final Site Cleanup	0 %
Plant Foundations	4 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
We continue to hold daily safety meetings.

<b>Signatory</b>	<b>Date</b>
Russ Clark	7/26/13