



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: August 4, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for equipment foundations. Continued installing piping sleepers. Continued to install screw pilings and grounding grid. Install underground piping and ductbank. Continue to install fencing and temporary power. Continue receiving equipment and structural steel.

Garden Creek III: Continue to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations.

Significant Work Activity for Next Week

Garden Creek II: Continue installing posts for site perimeter fence. Continue installing screw pilings and equipment foundations. Continue installing ductbank and backfilling completed underground piping and ductbank.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	80 %	Final Site Cleanup	0 %
Plant Foundations	40 %	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Garden Creek III Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	60 %	Final Site Cleanup	0 %
Plant Foundations	15 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings.

Signatory	Date
Russ Clark	8/8/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: July 28, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities
<p>Garden Creek II: Continued to tie rebar and pour concrete for equipment foundations. Continued installing piping sleepers. Continued to install screw pilings and grounding grid. Install underground piping and ductbank. Installed posts for site perimeter fence.</p> <p>Garden Creek III: Continued site grading and installing roads on site. Installed grounding grids. Completed installing temporary power. Tied rebar and poured concrete for equipment foundations.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue installing posts for site perimeter fence. Continue installing screw pilings and equipment foundations. Continue installing ductbank and backfilling completed underground piping and ductbank.</p> <p>Garden Creek III: Continue installing grounding grids. Beginning the installation of underground duct bank.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	80 %	Final Site Cleanup	0 %
Plant Foundations	40 %	Buildings	0 %
Admin. Bldg	0 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	60 %	Final Site Cleanup	0 %
Plant Foundations	15 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %



Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings.

Signatory	Date
Russ Clark	8/8/13