



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: September 15, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install underground piping and ductbank. Began erecting structural steel for plate-fin exchangers. Continued receiving equipment and structural steel. Mobilized insulation contractor.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations. Continued to install screw pilings.

Significant Work Activity for Next Week

Garden Creek II: Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations, screw pilings and backfill areas once complete.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	60 %	Buildings	0 %
Admin. Bldg	1 %	Plant Electrical Power	0 %
Mechanical	9 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	40 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings.

Signatory	Date
Russ Clark	9/19/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: September 8, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install underground piping and ductbank. Continued receiving equipment and structural steel.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations. Continued to install screw pilings.

Significant Work Activity for Next Week

Garden Creek II: Continue installing equipment foundations. Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations, screw pilings and backfill areas once complete.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	58 %	Buildings	0 %
Admin. Bldg	1 %	Plant Electrical Power	0 %
Mechanical	7 %	Instrumentation	0 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	35 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Site was shut down for Labor Day. Rained out for two days this week.

Signatory	Date
Russ Clark	9/19/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: September 1, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842.-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for equipment foundations. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install screw pilings. Continued to install underground piping and ductbank. Continued receiving equipment and structural steel.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations. Continued to install screw pilings.

Significant Work Activity for Next Week

Garden Creek II: Continue installing equipment foundations. Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations, screw pilings and backfill areas once complete.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	55 %	Buildings	0 %
Admin. Bldg	1 %	Plant Electrical Power	0 %
Mechanical	7 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	30 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Site was shut down for Labor Day.

Signatory	Date
Russ Clark	9/19/13