

Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: September 22, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	---	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities

Garden Creek II: Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install underground piping and ductbank. Continued receiving equipment and structural steel. Energized temporary electrical power. Set NGL tanks and inlet receivers.

Garden Creek III: Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations and base elbows. Screw piling installation is nearly complete.


Significant Work Activity for Next Week

Garden Creek II: Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations. Pour concrete for compressor building foundations.

Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete.

Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	66 %	Buildings	0 %
Admin. Bldg	1 %	Plant Electrical Power	0 %
Mechanical	10 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	45 %	Buildings	0 %
Warehouse	2 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. McKenzie County issued building permits for compressor buildings on 9/24/13.

Signatory	Date
Russ Clark	9/27/13

09/26/2013

Nothing to report at this time.

The Contractor has strung 14,662 feet of pipe (86.4% complete).
 79 welds have been completed (18.6% complete).
 50 welds have been X-Rayed (11.8% complete).
 20 welds have been coated (5% complete).

Finish welding bore pipe and start welding mainline pipe.
 Continue X-Raying welds.
 Continue coating welds.
 Drill and pull the first 3 bore sections of pipe.
 Hydrotest the bore sections of pipe.

Rain has been slowing progress on site. No progress made Monday (9-23) afternoon or Tuesday (9-24).

Casey Nelsen	Construction Coordinator	09/26/2013
--------------	--------------------------	------------