



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** October 13, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

### Brief Description of Week's Activities

**Garden Creek II:** Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install underground piping and ductbank. Continued to install insulation. Poured concrete for compressor building foundations. Installed equipment as it arrives on site. Excavated the area west of the office building for underground ductbank.

**Garden Creek III:** Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations and base elbows. Formed piping sleepers and refrigeration compressor building footers. Poured concrete for the residue compressor building.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations. Continue to install piping sleepers and backfilling around them.

**Garden Creek III:** Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Pull concrete forms from residue compressor building.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	94 %	Final Site Cleanup	0 %
Plant Foundations	75 %	Buildings	10 %
Admin. Bldg	3 %	Plant Electrical Power	0 %
Mechanical	16 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	60 %	Buildings	6 %
Warehouse	3 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Worked 7 days this week to take advantage of good weather.

Signatory	Date
Russ Clark	10/21/13