



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** October 20, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities
<p><b>Garden Creek II:</b> Continued to tie rebar and pour concrete for base elbows. Continued installing piping sleepers and backfill areas around completed foundations. Continued to install insulation. Installed equipment as it arrives on site. Installed ductbank in the area west of the office building for underground ductbank. Install structural steel and aboveground piping in the plant inlet area and flare area.</p> <p><b>Garden Creek III:</b> Continued to install grounding grids and temporary electrical power. Tied rebar and poured concrete for equipment foundations and base elbows. Set residue compressor interstage scrubbers. Pulled concrete forms from compressor buildings.</p>

Significant Work Activity for Next Week
<p><b>Garden Creek II:</b> Continue installing ductbank and backfilling completed underground piping. Backfill areas around completed foundations. Continue to install piping sleepers and backfilling around them. Continue installing structural steel and aboveground piping.</p> <p><b>Garden Creek III:</b> Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	94 %	Final Site Cleanup	0 %
Plant Foundations	80 %	Buildings	15 %
Admin. Bldg	3 %	Plant Electrical Power	2 %
Mechanical	20 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	90 %	Final Site Cleanup	0 %
Plant Foundations	65 %	Buildings	9 %
Warehouse	3 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

<b>Project Site Safety</b>
Zero Tolerance Safety Policy Onsite

<b>Comments</b>
We continue to hold daily safety meetings. Weather is beginning to impact work. Dewatering the site is impacting productivity.

<b>Signatory</b>	<b>Date</b>
Russ Clark	10/25/13