



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: November 10, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities
<p>Garden Creek II: Continued installing stair pads and ductbank. Continued to install insulation. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area. Continued to construct compressor buildings. Continue to excavate the foundation for the office building expansion. Pull forms from warehouse building foundation.</p> <p>Garden Creek III: Continued to install temporary electrical power. Backfill around ladder pads, stair pads and transformer pads. Continue to construct compressor buildings.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue installing ductbank. Continue to install insulation. Backfill areas around completed pads. Continue installing structural steel in the plant cryo area and aboveground piping. Continue to construct compressor buildings. Begin to tie rebar and set building forms for the office building expansion. Begin re-evaluating parking lot area between office building and warehouse.</p> <p>Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	94 %	Final Site Cleanup	0 %
Plant Foundations	86 %	Buildings	20 %
Admin. Bldg	5 %	Plant Electrical Power	5 %
Mechanical	27 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	72 %	Buildings	13 %
Warehouse	7 %	Plant Electrical Power	0 %
Mechanical	3 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings.

Signatory	Date
Russ Clark	11/15/13



Weekly Construction Progress Report

Case #: PU-12-656
Project: Garden Creek II & III
Week Ending: November 3, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities
<p>Garden Creek II: Continued installing stair pads and ductbank. Continued to install insulation. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area. Continued to construct compressor buildings. Begin to excavate the foundation for the office building expansion. Set forms and install rebar for warehouse building foundation.</p> <p>Garden Creek III: Continued to install temporary electrical power. Tied rebar and poured concrete for ladder pads, stair pads and transformer pads. Set NGL surge tanks. Offload and insulate fractionation column. Continue to construct compressor buildings.</p>

Significant Work Activity for Next Week
<p>Garden Creek II: Continue installing ductbank. Continue to install insulation. Backfill areas around completed pads. Continue installing structural steel in the plant cryo area and aboveground piping. Continue to construct compressor buildings. Continue to excavate the foundation for the office building expansion. Pour the concrete for the warehouse building foundation.</p> <p>Garden Creek III: Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	94 %	Final Site Cleanup	0 %
Plant Foundations	86 %	Buildings	18 %
Admin. Bldg	5 %	Plant Electrical Power	2 %
Mechanical	25 %	Instrumentation	0 %



ONEOK
ROCKIES MIDSTREAM
A SUBSIDIARY OF ONEOK PARTNERS

Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	92 %	Final Site Cleanup	0 %
Plant Foundations	72 %	Buildings	10 %
Warehouse	7 %	Plant Electrical Power	0 %
Mechanical	0 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. Weather is continuing to impact work. Dewatering the site is impacting productivity.

Signatory	Date
Russ Clark	11/15/13