



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** November 24, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

### Brief Description of Week's Activities

**Garden Creek II:** Continued installing stair pads and ductbank. Continued to install insulation. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area. Continued to construct compressor buildings. Continue to excavate the foundation for the office building expansion. Began to install wire and cable in the plant.

**Garden Creek III:** Continued to install temporary electrical power. Set transformers. Backfill around ladder pads, stair pads and transformer pads. Continue to construct compressor buildings. Set turbo-expander and instrument air compressor.

### Significant Work Activity for Next Week

**Garden Creek II:** Continue installing ductbank. Continue to install insulation. Backfill areas around completed pads. Continue installing structural steel in the plant cryo area and aboveground piping. Continue to construct compressor buildings. Begin to tie rebar and set building forms for the office building expansion. Set PDC building for plant.

**Garden Creek III:** Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.

### Garden Creek II Completion Percentiles

Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	90 %	Buildings	26 %
Admin. Bldg	9 %	Plant Electrical Power	9 %
Mechanical	33 %	Instrumentation	2 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	95 %	Final Site Cleanup	0 %
Plant Foundations	74 %	Buildings	20 %
Warehouse	11 %	Plant Electrical Power	0 %
Mechanical	7 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings. The project will have a small crew working over Thanksgiving weekend.

Signatory	Date
Russ Clark	12/02/13



## Weekly Construction Progress Report

**Case #:** PU-12-656  
**Project:** Garden Creek II & III  
**Week Ending:** November 17, 2013

Title	Name	Company	Office Phone	Cell Phone
Site Manager	David Ballard	Linde Process	701-842-3405	713-304-6966
Site Foreman	Jerry Pete	Linde Process	---	337-368-5438
Proj. Manager	Russ Clark	ORM	918-561-8053	303-345-4310
Plant Supervisor	Chris Carroll	ORM	701-842-7611	405-714-1156

Brief Description of Week's Activities
<p><b>Garden Creek II:</b> Continued installing stair pads and ductbank. Continued to install insulation. Installed equipment as it arrives on site. Install structural steel and aboveground piping in the plant cryo area and flare area. Continued to construct compressor buildings. Continue to excavate the foundation for the office building expansion. Began plans for modifications for the elevated foundation of the warehouse. Set the brazed aluminum heat exchangers.</p> <p><b>Garden Creek III:</b> Continued to install temporary electrical power. Set transformers. Backfill around ladder pads, stair pads and transformer pads. Continue to construct compressor buildings.</p>

Significant Work Activity for Next Week
<p><b>Garden Creek II:</b> Continue installing ductbank. Continue to install insulation. Backfill areas around completed pads. Continue installing structural steel in the plant cryo area and aboveground piping. Continue to construct compressor buildings. Begin to tie rebar and set building forms for the office building expansion. Set PDC building for plant. Begin to install wire and cable.</p> <p><b>Garden Creek III:</b> Continue installing grounding grids. Continue the installation of underground duct bank. Continue to install concrete foundations and backfill areas once complete. Set equipment and vessels as they arrive. Continue to construct compressor buildings.</p>

Garden Creek II Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	96 %	Final Site Cleanup	0 %
Plant Foundations	88 %	Buildings	22 %
Admin. Bldg	5 %	Plant Electrical Power	5 %
Mechanical	28 %	Instrumentation	0 %



Garden Creek III Completion Percentiles			
Description	% Complete	Description	% Complete
Site preparation	94 %	Final Site Cleanup	0 %
Plant Foundations	72 %	Buildings	16 %
Warehouse	10 %	Plant Electrical Power	0 %
Mechanical	5 %	Instrumentation	0 %

Project Site Safety
Zero Tolerance Safety Policy Onsite

Comments
We continue to hold daily safety meetings.

Signatory	Date
Russ Clark	12/02/13